

# Minutes of Meeting

## Darlington Upgrade Project

### Community Liaison Group Meeting

5 September 2019



**SUBJECT:** Community Liaison Group Meeting  
Construction Phase  
Meeting 19

**Date:** 5 September 2019  
**Start:** 6:30pm  
**Finish:** 7:45pm

**ATTENDEES:**

Yvonne Todd (City of Mitcham), Raelene Telfer (City of Marion), Natasha Wojcik (GS), Julian Mutinelli (GS), Tyla Clayson (DPTI), Neil Welsh (DPTI), Matt Leek (DPTI)

Zone 2 – John Jones

Zone 3 – Irene Stockbridge

Zone 5 – David Hack, Bruce Cussans

Task	Discussion	Action
<b>1. Welcome and Apologies</b>	<p><b>Welcome:</b> Scott Schiphorst (DPTI)</p> <p><b>Apologies:</b> John Sanderson (City of Mitcham), Matt Pearson (Tonsley Hotel), Daryl Ottewill (zone 2), Suzi Morphett (zone 3), Alan Brodie (McDonalds), Reynold David (Zone 1), Tony Kershaw (Zone 4), Simon Hope (Zone 4), Amie Horner (GS), Scott Schiphorst (DPTI)</p>	
<b>2. Review Minutes of Previous Meeting</b>	Minutes of previous meeting (25 July) were reviewed and endorsed.	
	<p><b>Actions from previous meeting</b></p> <p><b>John Jones</b></p> <ul style="list-style-type: none"> <li>Alan Brodie – will vehicles be allowed to exit McDonalds Main South Road driveway use the U-turn to head northbound? SS advised this will be possible. Southern end to be complete approximately late August.</li> </ul> <p><b>Bruce</b></p> <ul style="list-style-type: none"> <li>Will there be training for emergency services on how to use the new infrastructure. SS advised that the project team meet regularly with emergency services. A run through with these stakeholders occur every time we have a major traffic switch.</li> </ul> <p><b>John</b></p> <ul style="list-style-type: none"> <li>Rat running through Bedford Park South continuing. Will Richard Street be open at the completion of the project. SS advised Richard will be open and will provide timing of opening at next meeting.</li> </ul> <p><b>Irene</b></p> <ul style="list-style-type: none"> <li>When will Mimosa/Sutton bridge signals be operational? SS advised this intersection will come online with the next major traffic in approximately 10-12 weeks TBC</li> </ul>	<p><b>CLOSED</b></p> <p><b>CLOSED</b></p> <p><b>CLOSED</b></p>
<b>3. Work Health and Safety</b>	<p><b>John</b></p> <ul style="list-style-type: none"> <li>Signage south of the Ayliffes/Shepherds Hill/ South Road not clear for the two lanes that are required to merge. JM advised changes have been made and project team will continue to monitor.</li> </ul>	

	<p><b>David</b></p> <ul style="list-style-type: none"> <li>Main South Road bridge over southern expressway, the merge to one lane from two is one is causing issues in morning peak. JM advised project team will continue to monitor, these arrangement will remain until completion on the lowered motorway.</li> </ul> <p><b>John</b></p> <ul style="list-style-type: none"> <li>Line marking needing be resprayed in some location. GS to review</li> </ul> <p><b>ACTION</b></p>	<b>ACTION</b>
<b>4. Project Update</b>	<p><b>Julian Mutinelli provided the below update of current works:</b></p> <ul style="list-style-type: none"> <li>Southern end requires last layer of asphalt, due to be complete over the coming months</li> <li>Major traffic switch to occur on the weekend of 20-22 September. Traffic will be switch with the Ayliffes Road bridge opening to northbound traffic.</li> <li>Final works for the off ramp of Ayliffes Road bridge.</li> <li>Works continuing on construction of surface road to final design.</li> <li>On-going remediation works on revetment walls on the eastern side of the lowered motorway.</li> <li>Tonsley Boulevard bridge works are progressing well with permanent access arrangements now in place. Excavation has been completed underneath the structure and drainage works are ongoing for the next couple of months. Asphalt will then be placed underneath, for the lowered motorway.</li> </ul> <p><b>Upcoming works:</b></p> <ul style="list-style-type: none"> <li>Completion of Ayliffes Road bridge and opening to traffic</li> <li>Tonsley intersection completion</li> <li>Main South Road surface roads completed to final design</li> <li>Final kerbing works</li> <li>Landscaping ongoing</li> <li>Final cycle path and bus stop works</li> </ul>	
<b>5. Flinders Link Update</b>	<p><b>Neil Welsh provided the below update:</b></p> <ul style="list-style-type: none"> <li>Closure of the Tonsley station occurred on Friday 28 June (after last service).</li> <li>Services now terminate at Clovelly Park station on the Tonsley line for the duration of construction of the Flinders Link Project.</li> <li>It is expected that passenger services will be operating on the new section of line in the second half of 2020.</li> <li>Drainage works now complete on Birch Crescent.</li> <li>Piers are now visible between Sturt and the lowered motorway.</li> <li>Piling currently being undertaken on Flinders oval for the new Flinders station.</li> <li>Works for the project will be generally undertaken from Monday to Saturday between the hours of 7am and 7pm. Night works will be undertaken by exception and advance notice will be provided to residents and stakeholders.</li> <li>Tonsley line review is currently with the Minister's office, will be made public once approved.</li> </ul> <p><b>John</b></p> <ul style="list-style-type: none"> <li>When will the decision be made on the new location of the new Tonsley station? NW advised the decision hasn't been made as yet and is currently under review.</li> </ul> <p><b>Raelene</b></p> <ul style="list-style-type: none"> <li>When will the feedback/report be released from the Tonsley Line review? NW advised the report is currently with the Minter for review.</li> <li>Will there be landscaping on Birch Crescent as part of the Flinders Link Project? NW advised that this section will be landscaped.</li> <li>What will be the access to the new Flinders Station? NW advised there will be a shared use path adjacent to the elevated rail bridge. Lift and stairs</li> </ul>	

	<p>facilities are either side of Main South Road to access the shared use path as well as a ramp the corner of Birch Crescent and Sturt Road. There will also be an elevated walkway from the new Flinders Station across to the Flinders Medical Centre.</p> <ul style="list-style-type: none"> <li>• Will there be parking provided as part of the new stations? NW advised that parking will not be provided at the New Flinders Station or proposed new Tonsley station.</li> </ul>	
<b>6. Round The Table</b>	<p><b>Raelene</b></p> <ul style="list-style-type: none"> <li>• Please provide landscaping plans for the corner of Sturt Road and Main South Road. GS to provide landscaping plan at next meeting.</li> <li>• Will there be Public Art as part of the Darlington Project? ML advised yes public art will be part of the project and information will be available shortly on this.</li> </ul> <p><b>John</b></p> <ul style="list-style-type: none"> <li>• When will the Flinders Link Project be open? JM advised in early-mid 2020.</li> <li>• Bedford Park</li> <li>• Will there be an end of project celebration like on Torrens to Torrens project? ML advised planning has start for the end of project/ opening in mid 2020.</li> </ul>	<b>ACTION</b>
<b>7. Meeting closed and next meeting</b>	<p>Meeting closed: 7:45pm Next meeting Thursday 17 October 2019, 6:30pm – 8.30pm.</p>	

<b>Date</b>	<b>Description of Action</b>	<b>Responsible</b>	<b>Due Date</b>
September	Line marking review through the project.	GS	October
September	GS to provide landscaping plans of the corner of Sturt Road and Main South Road	GS	October